

Mayer Bros., Inc.

PermEntry® Order Checklist

Builder Name: _____ Subdivision Name: _____

House Address: _____ Lot #: _____

Contact: _____

Office Phone: _____

Site Phone: _____

Cell Phone: _____

Truck Access May be affected by:

- Buildings Fencing
 Overhead Wires Trees / Shrubbery

Jobsite is:

- Level Sloping

Excavation Has Been Dug:

- 7' Wide
AND
 5' out from the house at the ftg.
AND
 9' out from the house at grade.

Distance from top of footing to finished grade (H): _____

Distance from top of ftg. to top of basement slab: _____

Size of unit required:

- S (35" - 41") B (59" - 66") D (75" - 82") F (92" - 99")
 O (51" - 58") C (67" - 74") E (83" - 91")

Foundation Type:

- Poured Block Precast Stone

Wall Thickness:

- 8 Inches 10 Inches 12 Inches

Is Basement Slab Poured? [] Yes [] No

Is It Poured Through The Wall Opening? [] Yes [] No

Is/Will House/Floor Framing Be Erected? [] Yes [] No

Is 110V/120V Power Available at House? [] Yes [] No

Is/Will Foundation Drain System be in Place? [] Yes [] No

REMEMBER!!

- [] Wall opening width shall be NO GREATER THAN 40".
- [] Truck access has been/will be provided BEFORE SCHEDULED DELIVERY.
- [] NO foundation damp proofing 12" each side of opening.
- [] NO concrete patterns (i.e. brick) 12" each side of opening.
- [] Block walls MUST have solid masonry 16" each side of opening
- [] Siding MUST NOT be installed - sheathing is acceptable.
- [] Unit(s) CANNOT be installed under wet conditions.
- [] A RETURN TRIP CHARGE will be applied for unprepared excavations or inaccessible jobsites.

Date Ready to Install: _____

P.O. #: _____

Ordered By: _____

Date: _____